

A G R E E M E N T

WHEREAS, on the 16th day of May, 1960, the Croydon Irrigation Company, hereinafter referred to as the Company, was ordered by the State Engineer, pursuant to Section 73-5-4, U.C.A. 1953, to install within 30 days proper measuring devices in each ditch operated by the Company, including a screw-type gate in front of each such device, ~~and to further install a waste gate in each ditch operated by the Company,~~ the ditches above referred to being on Lost Creek, within the Weber River System; and

WHEREAS, installation of the above devices at this time would require cessation of use of such ditches during the installation period and would do considerable damage to the Company;

NOW THEREFORE, it is agreed between the Company and the State Engineer that the Company may delay installation of the above facilities until the end of the 1960 irrigation season. In consideration of the action of the State Engineer in allowing this extra time, the Company agrees to fully comply with the above order and completely install, at their own expense, the above noted facilities, under the direct supervision of Mr. Edward Southwick, Water Commissioner, within two weeks after the end of the 1960 irrigation season.

IT IS FURTHER AGREED that the 1960 irrigation season will be regarded by the parties as terminated on the 1<sup>st</sup> day of October, 1960 for purposes of determining the commencement of the two week construction period.

Dated this 13th day of June, 1960.

CROYDON IRRIGATION COMPANY

By Mr. D. Hilde, Pres

UTAH STATE ENGINEER

By Wayne D. Criddle