



1636 West North Temple • Salt Lake City, UT 84116 • 801-533-6071

* M E M O R A N D U M *

TO: File
FROM: Richard B. Hall, P. E., Distribution Engineer
SUBJECT: Field Review of Spanish Fork River Distribution System
DATE: August 15, 1984

A field examination of the subject system was undertaken on August 9, 1984 with the following in attendance.

Lynn Mendenhall
Ronald Davis
Edward D. Feldt

Richard B. Hall
Robert E. Berger
Jerry L. Bronicel

All of the major diversions and features of the project were observed. The following items were noted and/or discussed:

- 1) Some of the Parshall Flumes look as though they are being submerged.
- 2) The Springville-Mapleton Diversion is washed out but is to be replaced in the near future.
- 3) The Mill Race Diversion has been washed out. It has been replaced by an earth dam temporarily.
- 4) The diversion for the Power Canal is deteriorating badly. The concrete is spalling and it shows signs of structural distress.
- 5) The commissioner is having some problems with the Bureau over transmission losses in the channel from Strawberry deliveries. They feel they should not incur any losses.
- 6) The commissioner is having some trouble in communicating his ideas or rebuilding diversions, canals, etc. to the Bureau. I told him we would review the plans and provide him with technical support where appropriate.
- 7) According to the deputy, Ron Davis, it is virtually impossible to keep measuring devices in on Thistle Creek, due to the radical fluctuations in flow.

cc: Jerry L. Bronicel