MILL CREEK DISTRIBUTION SYSTEM
JUNE 7, 1993

DIVERSION	DIVERSION STRUCTURE	MEASURING DEVICE	COMMENTS
MOAB IRR CO #1 SPLITS TO 3 & 4	CONCRETE DIVERSION DAM, 24" HEADGATE, 24" PIPELINE.	24" PARSHALL FLUME	DIFFICULTY IN READING STAFF GAGE DUE TO LOCATION OF TRASH RACK NEAR FLUME. SPLITS INTO DITCHES #3 & #4 NEAR CEMETERY.
MOAB IRR CO #2	SAME STRUCTURE AS #1, 14" PIPELINE.	18" PARSHALL FLUME	STAFF GAGE EASIER TO READ, TRASH RACK LOCATED UPSTREAM FURTHER.
MOAB IRR CO #5	CONCRETE DIVERSION DAM.	12" PARSHALL FLUME	DIVERSION IS LOCATED DOWNSTREAM OF POWERHOUSE DAM WHICH IS AN USGS GAGING STATION. SERVES DELOY LANCE, RAY HOLYOAK, AND ADJACENT PROPERTY.
EMMA WALKER DIV.	DIVERTS FROM DITCH #5.	12" RECTANGULAR WEIR	SERVES JANIE WALKER.
WILSON MESA DIV.	DIVERTS FROM DRY FORK. CONCRETE HEADWALL, HEADGATES.	12" PARSHALL FLUME OUT OF ALIGN. 18" NOW ~300' UPSTREAM	FLUME IN NEED OF REPAIR & CORRECT INSTALLATION. PVC PIPELINE & DIVERSION STRUCTURE REQUIRE REPAIRS. SERVES GREG MCKENNIS.
SOUTH MESA DIV.	24" HEADGATE & CULVERT.	12" PARSHALL FLUME	LOCATED DOWNSTREAM OF OOWAH RESERVOIR. SERVES DOUG FARNSWORTH.
ALGER DIVERSION	12" CULVERT & HEADGATE.	9" PARSHALL FLUME	DIVERSION FROM HORSE CREEK.