April 22, 1963.

Don Norseth
Distribution Engineer
State Capitol
Salt Lake City, Utah.

Dear Mr. Norseth:

Enclosed is the letter to the Bureau which I mentioned to you about.

Respectfully
J. Floyd Barnett
Ogden River Commissioner

RECEIVED
APR 24 1963
STATE ENGINEER

April 22, 1963

Mr. Clinton D Woods
Project Manager
Ogden, Utah.

Dear Mr. Woods:

Since the enlargement of the Pine view dam has been completed, it is very difficult to determine the measured inflow. This is do the controls on the streams not functioning properly. The North Fork station and the station on the North Branch of South Fork created the greatest problems. The parshall flume on the Huntsville Spring Creek is too large and submerged to operate properly. It is important that the measured inflow be secured more adequately.

I am desirous that an inspection be made to determine what action should be taken to correct these problems. It is my recommendation that this situation be studied to see what can be done to over come ~~this~~ it. The problem to consider will be the manner in which a permanent improvement of these stations may be made and when would be the best time to accomplish this work. May I hear from you regarding this matter in the near future?

Respectfully,
J. Floyd Barnett
Ogden River Commissioner