UTAH LAKE-CONDITION REPORT

October 1, 1932

(In Acre Feet)

Company	Draft to Date	Booth Decree	Tentative Allotment	Presumed Balance
Utah & Salt Lake	50,316	48,000	(b) 53,300	2,984
East Jordan	36,161	48,000	39,100	2,939
South Jordan	27,909	27,000	29,400	1,491
North Jordan	(a) 12,526	24,000	(a) 13,000	474
Salt Lake City	22,746	36,000	23,300	554
Draper Irr.	6,341	(19,500)	6,500	159
U.L.Distributing	21,147	(40,500)	*22,000	853
	177,146	183,000	186,600	9,454

* Includes 10,000 acre feet of Weber River Water.

(a) Includes 8,000 acre feet seepage.

(b) Includes transfer of 4,560 acre feet from North Jordan right.

It is to be definitely understood that the tentative allotment is without prejudice to the rights claimed by the various users and is adopted for this season only for the purpose of obtaining such distribution as shall result in a minimum of loss and suffering owing to the low condition of Utah Lake.

Lake elevations dropped about 0.2 feet during the past half month, the elevation now being approximately 8 feet below Compromise This is about 0.2 feet higher than at this time last year.

Draft from the lake for the last half of the month was 13,926 acre feet; evaporation 13,000 acre feet, and inflow 15,000 acre feet.

The Utah Lake Distributing Company resumed pumping at midnight September 21.

Figures for draft from the lake are not reliable because the wide variations in water surface elevations at weir #1 affected the gage heights of the U.S.G.S. gaging station at the pumping plant.

Utah Lake Commissioner.