8

Cedar City, Utah
May 7, 1936

T. H. Humphreys
Utah State Engineer
Salt Lake City, Utah

Dear Mr. Humphreys:

Just a brief report on the conditions affecting the flow of water in Coal Creek during the month of April, 1937: Generally speaking, the month was rather cold, retarding the flow. Two warm periods were experienced--from the tenth to the twelfth, and from the eighteenth to the twentieth when the flow increased to approximately 150 second feet.

At the end of the month the snow had receded to about the 7000 ft. elevation. At this elevation the snow rapidly increased in depth and at the 8000 ft. elevation the snow was still 60 inches deep, and at the 10,000 ft. elevation the snow was 72 inches in depth with a good water content.

The flow on May 1 was 350 second feet and has been gradually increasing.

Prospects at present are that the water supply will be very much above normal. The outlook for a good water supply has caused many farmers to put in an additional acreage of grain this year. To date the amount has not been estimated.

Very truly yours,

J. T. Leigh

J. T. Leigh

JTL:AL

RECEIVED
MAY 10 1937
State Engineer's
Office